**Bar Chart for Improvements to roads and drains at Kogilu, Agrahara, Hegdenagar and surrounding area in Ward No 05 and 06 Byatarayanapura sub division Package-02**

**Bill: Fifth and Final Bill**

**Name of Agency :- Benaka Developers & Project Pvt.Ltd.**

| Sl.No | Description of work | Modified BOQ | Upto date Quantity | Work Completed (%) | Progress Chart (20% 40% 60% 80% 100%) |
|---|---|---|---|---|---|
| 1 | KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in | 6980.37 | 6980.37 | 100.00 | |
| 2 | Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.27, I.No.5.33 of PW, | 3297.09 | 3297.09 | 100.00 | |
| 3 | Removing and resetting of footpath slab (P.No.270, I.No.37.56 of PW, P&IWTD SR 2018-19) | 5473.77 | 5473.77 | 100.00 | |
| 4 | Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including | 2266.25 | 2266.25 | 100.00 | |
| 5 | KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal | 6.37 | 6.37 | 100.00 | |
| 6 | Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar & | 12.85 | 12.85 | 100.00 | |
| 7 | Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with | 7.46 | 7.46 | 100.00 | |
| 8 | 34.17 Providing and laying in position plain/Reinforced cement cement concrete M20 for sub | 18.56 | 18.56 | 100.00 | |
| 9 | KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including | 1.38 | 1.38 | 100.00 | |
| 10 | Providing and laying 100mm thick pre-cast cover slabs over drains of width not exceeding 800 mm using | 83.00 | 83.00 | 100.00 | |
| 11 | Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm | 31.20 | 31.20 | 100.00 | |
| 12 | KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including | 21488.97 | 21488.97 | 100.00 | |

TEJU CONSULTANTS

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultants

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

| Sl.No | Description of work | Modified BOQ | Upto date Quantity | Work Completed (%) | Progress Chart |
|---|---|---|---|---|---|
| | | | | | 20% 40% 60% 80% 100% |
| 13 | KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite | 17476.40 | 17476.40 | 100.00 | |
| 14 | KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared | 67161.80 | 67161.80 | 100.00 | |
| 15 | KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally | 36622.99 | 36622.99 | 100.00 | |
| 16 | KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared | 129984.74 | 129984.74 | 100.00 | |
| 17 | KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates | 1441.41 | 1441.41 | 100.00 | |
| 18 | Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of | 4110.43 | 4110.41 | 100.00 | |
| 19 | KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising | 4338.61 | 4338.61 | 100.00 | |
| 20 | KSRRB M600-1. Construction of dry lean cement concrete mix CC1:5:10 with OPC cement | 391.92 | 391.92 | 100.00 | |
| 21 | Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with | 390.53 | 390.53 | 100.00 | |

TEJUS CONSULTANTS

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-೨೬